

Inspector's Daily Report

KLEINFELDER CONSTRUCTION SERVICES

Contract: Whippoorwill Rd. Litchfield

IDR Date 10/21/2022	Day of Week Friday	Seq. No. 3	Project Engineer Town of Litchfield	Project Inspector Steve Taylor
Inspector's Initials ST			Project Number Whippoorwill RD	Attachments None
<u>Prime Contractor</u> All States Asphalt Inc.				
Entered By CP		Daily Operations Start: 7:00 AM End: 3:00 PM		
Temperatures Low: 38 °F High: 63 °F		Weather (AM) Sunny	Weather (PM) Sunny	
Contractors Daily Hours of Operation: 7:00 AM to 3:00 PM				
<p>Operations: the paving crew was in the road at 7:30AM preparing the joint where the left off the day before. The joint was saw cut and tacked prior to paving. The road had fabric exposed in multiple locations. the paving crew's depth stayed consistent at 3"-3 1/8" uncompacted. The width also staid consistent at 11 feet wide. The truck temperatures were not consistent ranging from 280F to 323F. The Richmond plant had issues today resulting in the paving crew starving for trucks after 10AM.</p> <p>Tons placed – 577.77 TONS Tacked placed – 0 GAL</p> <p>Traffic Control: No issues with maintenance of traffic today. Adequate signs and placed at required locations. 2 flaggers today with 1 breaker.</p> <p>Erosion & Sedimentation Control: N/A</p> <p>Project Construction Notes:</p> <p>Work inspected by Steve Taylor 10.21.22</p>				

Contractors

All States Asphalt Inc

<u>Personnel</u>	<u>No.</u>	<u>Equipment</u>	<u>No.</u>
Superintendent	1	Cat trac Paver	1
Laborer	2	Service Truck	1
		Pickup	3
		Cat rubber	1
Operator	4	Hamm roller	1
Foreman	1	Cat 10T Vibe	1
Truck Driver	7	Haul Trucks	7
		Skid Steer	1

Kleinfelder

<u>Personnel</u>	<u>No.</u>
Inspector's	1

Town of Litchfield Paving Truck Tally Sheet

 Date: 10/21/22

 Project No: Whiffawill

 Town: Litchfield

 Contractor: All state

 Plant: Richmond

 Material: 12.5MM Base

 Ticket Taker: S. Taylor

Station	Time	Slip Number	Truck Number	Net Weight	Total Weight	Remarks
Pole 29	7:37	41893	ASMO	23.46		306
	7:48	41894	Larrabee	16.91	40.31	317
	7:54	41895	AMES	23.15	63.46	295
	8:04	41896	Winett	23.58	87.04	319
Box 242	8:12	41897	Holt	23.53	110.57	323
	8:21	41904	412	24.12	134.69	280
	8:40	41905	Gardner	23.96	158.65	320
oversoon Dr	8:53	41913	ASMG	23.19	181.84	322
	9:03	41914	Larrabee	17.04	198.88	316
	9:14	41918	AMES	22.78	221.66	297
Pole 23	9:37	41919	Winett	23.53	245.19	304
	9:51	41926	Holt	23.44	268.63	319
	10:02	41933	412	23.50	292.13	301
	10:10	41936	Gardner	23.91	316.04	302
	10:32	41940	ASMG	23.07	339.11	304
Woodbury Dr	10:47	41943	Larrabee	16.83	355.94	323
	11:01	41946	AMES	22.89	378.83	322
	11:18	41947	Winett	23.24	402.17	306
	11:29	41949	Holt	23.51	425.68	321
	11:42	41950	412	23.30	448.98	310
	11:59	41955	Gardner	24.07	473.05	302
	12:12	41960	ASMG	23.28	496.33	307
	12:24	41963	Larrabee	17.09	513.42	279
	12:35	41965	AMES	22.81	536.23	310
	12:49	41966	Winett	23.70	559.93	306
	1:26	41973	Holt	17.84	577.77	291
			END			

PAGE _____ OF _____

 Ticket for the
contractor Dr

 AM Noon
40 61

