

## Inspector's Daily Report

Litchfield, ME  
Town of Litchfield, ME Public Works

KLEINFELDER CONSTRUCTION SERVICES

---

**Contract: Lunts Hill Road**

<b>IDR Date</b> 8/22/2022	<b>Day of Week</b> Monday	<b>Seq. No.</b> 1	<b>Project Engineer</b> Litchfield	<b>Project Inspector</b> Jeremy Pollis
<b>Inspector's Initials</b> JP			<b>Project Number</b> Lunts Hill Road	<b>Attachments</b> None
<b><u>Prime Contractor</u></b> All States Materials Group				
<b>Entered By</b> JP		<b>Daily Operations</b> Start: 7:00 AM End: 4:30 PM		
<b>Temperatures</b> Low: 64 °F High: 80 °F		<b>Weather (AM)</b> Cloudy	<b>Weather (PM)</b> Overcast	
<b>Contractors Daily Hours of Operation:</b> 7:00 AM – 4:30 PM				
<b>Operations:</b>  All States Materials was on site to re-mill the previously milled Lunt's Hill Road surface and add water. All States milled/scarified approximately 4" into the reclaimed surface and added water via water truck. The surface was recompact and reggraded after the milling and watering. Compaction appeared adequate- no yielding of the gravel was observed. This process was completed on approximately 18,333 SY of road (7,500' X 22').  <b>Traffic Control:</b> No issues were observed with maintenance of traffic. Adequate signs, cones and flaggers used for today's operations.  Flaggers: (2) & 1 Breaker  <b>Erosion &amp; Sedimentation Control:</b> N/A  <b>Project Construction Notes:</b>  Will continue work on Monday 8/22 starting with injection of liquid asphalt.  Work inspected by Jeremy Pollis 8.22.22				

## Contractors

### All States

<u>Personnel</u>	<u>No.</u>	<u>Equipment</u>	<u>No.</u>
Foreman	1	Pickup	1
Laborer	0	CatRM 500 Mill	1
		Cat roller	1
		Svc Truck	1
		Asphalt Truck	1
		Water Truck	1
Operator	3		
Superintendent	1		
Truck Driver			

### Kleinfelder

<u>Personnel</u>	<u>No.</u>
Inspector's	1



