

Inspector's Daily Report

Litchfield, ME
Town of Litchfield, ME Public Works

KLEINFELDER CONSTRUCTION SERVICES

Contract: Dead River Rd

IDR Date 08/18/2022	Day of Week Thursday	Seq. No. 6	Project Engineer Litchfield	Project Inspector Ben Pettengill
Inspector's Initials BP			Project Number Dead River Rd	Attachments None
<u>Prime Contractor</u> All States Materials Group				
Entered By BP		Daily Operations Start: 8:15 AM End: 3:30 PM		
Temperatures Low: 60 °F High: 68 °F		Weather (AM) Cloudy	Weather (PM) Showers starting 2PM	
Contractors Daily Hours of Operation: 7:00 AM to 3:30PM				
Operations:				
<p>Contractor onsite today to finish paving 19mm base Dead River Rd. Crew set up appropriate tcp sign packages on RT 197 S. Adams Rd, and Dead River Rd. At 8:15, crew was preparing butt joint at the west end of the project. There was a light rain shower that was starting to let up. By 9 am the rain had stopped completely. Pavement arrived at 8:40 am. The crew started by paving the snowplow turnaround across from the Patton Woods intersection. This totaled 75.6 sy. They then paved the Huff's Mill Rd intersection. This was 283 sy. At 10:24 they began paving the westbound lane starting from the concrete bridge. They reached the end of the project at 12:32. The swap to the next lane was rushed, and some areas toward the end of the lane were not fully compacted or cooled. The rollers were sent back over that area when traffic allowed. Paving of the eastbound lane started at 1:05 pm. A rain shower began at 2:20 pm. The paver reached the bridge at 2:46 pm. Total of 2591 ft of 2 lanes was paved using a 19mm HMA from the Auburn Asphalt plant in Richmond. Average lane width was 11 ft. Depth was 2.5" for the base pavement layer. There was less than a quarter ton of wasted mix. Crew was off the road at 3 PM. All work was inspected and in accordance with operational means and methods.</p> <p>Tons places = 891.77 tons</p>				
Traffic Control:				
No issues with maintenance of traffic. Adequate signs and flaggers used for today's operations.				
Flaggers: (3) & 1 Breaker				
Erosion & Sedimentation Control:				
N/A				
Project Construction Notes:				
Contractor completed base pavement from concrete bridge to the west end of the project. Total length 2591 ft.				
Work inspected by B. Pettengill on 8/18/2022				

Contractors

All States

<u>Personnel</u>	<u>No.</u>	<u>Equipment</u>	<u>No.</u>
Foreman	1		
Laborer	9	Paver	1
		Pickup	3
		Skid steer	1
		Roller	3
		Asphalt Truck	7
Operator	3		
Superintendent	1		
Truck Driver	7		

Kleinfelder

<u>Personnel</u>	<u>No.</u>
Inspectors	1