

Inspector's Daily Report

KLEINFELDER CONSTRUCTION SERVICES

Contract: Whippoorwill Rd. Litchfield

IDR Date 10/19/2022	Day of Week Wednesday	Seq. No. 1	Project Engineer Town of Litchfield	Project Inspector Steve Taylor
Inspector's Initials ST			Project Number Whippoorwill RD	Attachments None
Prime Contractor All States Asphalt Inc.				
Entered By CP		Daily Operations Start: 7:00 AM End: 5:30 PM		
Temperatures Low: 54 °F High: 62 °F		Weather (AM) Sunny	Weather (PM) Sunny	
Contractors Daily Hours of Operation: 7:00 AM to 5:30 PM				
<p>Operations: the paving crew was in the road at 7:30 preparing the joint at the Town Farm Road end while the grader was brushing the road. The road had fabric exposed in multiple locations. the paving crew's depth stayed consistent at 3"-3 1/8" uncompacted. The width also stayed consistent at 11 feet wide. Vibratory rolling train was consistent throughout today's production as well. The truck temperatures were not consistent ranging from 275F to 320F. At Little DR on the ditch side a truck dragged his tires resulting in gravel coming up through the mat. The paving crew had to shovel out the area and place mix then loam to fix. The paving crew took about 45 minutes to prep the joint at the Hardscrabble Road end.</p> <p>Tons placed – 1621.18 TONS Tacked placed – 0 GAL</p> <p>Traffic Control: multiple issues with maintenance of traffic today. 2 flaggers today with 1 breaker. Multiple times flaggers were not in correct locations. Multiple times traffic was sent from both ends resulting in vehicles driving on the mat. At around 4pm 2 flaggers walked off site.</p> <p>Erosion & Sedimentation Control: N/A</p> <p>Project Construction Notes: On 10.18.22, met with K.Plossay onsite at 6:30 AM to review the project. Paving was not cancelled until 7:30 AM that morning.</p> <p>K.Plossay was onsite around 7:30am to review project and operations. Larry for the Town was on site to confirm paving details from 7:30am to 9am.</p> <p>Work inspected by Steve Taylor 10.19.22</p>				

Contractors

All States Asphalt Inc

<u>Personnel</u>	<u>No.</u>	<u>Equipment</u>	<u>No.</u>
Superintendent	1	Cat trac Paver	1
Laborer	2	Service Truck	1
		Pickup	3
		Cat rubber	1
Operator	4	Hamm roller	1
Foreman	1	Cat 10T Vibe	1
Truck Driver	14	Haul Trucks	14
		Skid Steer	1

Kleinfelder

<u>Personnel</u>	<u>No.</u>
Inspector's	1

Truck Tally Sheet

Project No.: 10419040411 CA

Town(s): Litchfield

Item(s): 125 Base

Date: 10/19/22

Load #	Station	Time	Slip Number	Truck Number	Net Weight	Total Weight	Remarks	Load Temp.
	Town Drains	8:31	41704	ASAC	23.32			293
		8:40	41705	Larrabee	16.91	40.23		296
		8:42	41706	AMEs	22.81	63.04		299
	Pole 02	8:51	41708	Holt	23.40	86.44		296
		8:57	41729	Gardner	23.98	110.42		302
		9:02	41710	Nelson	29.79	140.21		306
		9:10	41711	Kelwhite	31.01	171.22		295
		9:15	41707	Dugan	23.02	194.24	N° hole	
		9:21	41712	411	23.66	217.90		288
		9:27	41713	Johanson	30.21	248.11		287
	Box 12	9:33	41716	ASAC	23.48	271.59		301
		9:40	41718	AMEs	23.00	294.59		299
		9:50	41719	Robinson	29.77	324.36		296
		9:56	41720	19	31.09	355.45		288
		10:04	41722	62	30.60	385.95		288
		10:11	41723	Gardner	24.01	409.96		290
		10:20	41721	513	23.99	432.95		292
		10:28	41724	ARC	23.38	456.33		284
	Pole 30	10:30	41725	Nelson	30.08	486.41		280
		10:42	41726	ARC 3	33.15	519.56		290
		10:49	41729	Kelwhite	31.34	550.90		294
		10:56	41730	Cassidy	23.76	574.66		289
	Box 211	11:06	41731	Dugan	20.20	594.86	N° hole	
	Heron Dr	11:12	41732	411	23.61	619.07		297
		11:24	41733	410	23.77	642.84		297
		11:31	41734	Johanson	26.71	669.05		291
		11:38	41736	ASAC	19.88	688.93		304
		11:40	41737	AMEs	22.80	711.73		305
		11:51	41739	Gardner	24.26	736.05		299
		11:54	41743	413	23.55	759.60		276
		12:08	41744	01	24.40	784.00		275
		12:10	41746	03	32.74	816.74		288

 Time:
 Weather:
 Air Temp.:

Start: 8:

Noon

End:

Clear

54

Contractor: All State

Plant:

Paver: Cat AP635P

Crew Supervisor: Ed

of Crew: 9

of Trucks: 14

Knockdown Roll: HAMM 1241D

Rubber Tire: Cat CW 34

Finish Roll: Cat CB 534C

Comments:

Paving Truck Tally Sheet

Date: _____

Contractor: _____

Ticket Taker: _____

Project No: _____

Plant: _____

Town: _____

Material: _____

Station	Time	Slip Number	Truck Number	Net Weight	Total Weight	Remarks
	12:15	41747	KP White	31.12	847.46	295
	12:21	41748	Cassidy	23.03	870.89	292
Box 136	12:27	41750	Dugas	24.04	894.93	No hole
	12:33	41751	411	23.46	918.39	279
	12:38	41752	410	23.22	941.67	282
Box 114	12:49	41754	ASMG	23.76	965.43	291
	1:12	41756	Johnston	29.79	995.17	306
	1:17	41757	AMES	23.52	1018.69	293
	1:24	41758	03	31.64	1050.33	293
	1:31	41759	410	23.21	1073.54	320
Box 75	1:37	41760	KP White	31.08	1104.62	306
	1:42	41761	Cassidy	24.11	1128.73	308
	1:49	41763	411	23.43	1152.16	288
Box 56	1:54	41762	Dugas	22.81	1174.97	No Hole
	1:59	41764	410	23.46	1198.43	293
	2:05	41765	ASMG	23.25	1222.28	302
	2:11	41766	Johnston	29.73	1252.01	303
	2:17	41767	AMES	23.06	1275.07	291
	2:25	41770	03	33.10	1308.17	304
	2:34	41771	413	24.24	1332.45	301
Waterfall Dr.	2:42	41773	KP White	31.04	1363.49	298
	3:21	41774	Cassidy	24.01	1387.50	284
			END Hard scabbles Rd			
Hard scabbles	4:03	41775	411	23.55	1411.05	297
	4:25	41778	ASMG	22.68	1433.73	316
	4:33	41776	Dugas	23.25	1456.98	No hole
	4:40	41780	410	23.40	1480.38	315
Box 43	4:47	41781	Johnston	30.17	1510.55	322
	4:51	41782	AMES	23.15	1533.70	320
	4:57	41783	03	32.71	1566.41	290
	5:03	41784	413	23.27	1589.68	292
Box 56	5:10	41787	KP White	31.50	1621.18	296

PAGE _____

OF _____

END Box 62

