

Inspector's Daily Report

Litchfield, ME
Town of Litchfield, ME Public Works

KLEINFELDER CONSTRUCTION SERVICES

Contract: Lunts Hill Road

IDR Date 8/17/2022	Day of Week Wednesday	Seq. No. 1	Project Engineer Litchfield	Project Inspector Jeremy Pollis
Inspector's Initials JP			Project Number Lunts Hill Road	Attachments None
<u>Prime Contractor</u> All States Materials Group				
Entered By JP		Daily Operations Start: 7:00 AM End: 4:30 PM		
Temperatures Low: 64 °F High: 63° F		Weather (AM) Overcast	Weather (PM) Rain	
Contractors Daily Hours of Operation: 7:00 AM – 4:30 PM				
Operations:				
<p>All States Materials was on site to perform milling of existing roadway pavement on Lunts Hill Road. Upon JP's arrival it was observed that milling operations had been completed from the intersection of Stevenstown Road and Lunts Hill road to Bass Ln. on Lunts Hill Rd. While JP was on site, All State milled the roadway surface to a depth of approximately eight inches. JP dug a small test pit and observed that the pavement was completely milled through the pavement into the gravel base. After completion of milling a 15 ton vibratory roller was used to compact the milled surface via several passes of the roller. Upon completion of the rolling the surface appeared adequately compacted and was not yielding to the roller drum or passing traffic. After completion of the rolling the surface was graded with a Caterpillar 143H grader. The surface was rolled a final time after grading.</p> <p>approx. 3,400 sy milled today</p>				
Traffic Control:				
No issues were observed with maintenance of traffic. Adequate signs, cones and flaggers used for today's operations.				
Flaggers: (2) & 1 Breaker				
Erosion & Sedimentation Control:				
N/A				
Project Construction Notes:				
All State completed initial milling on Lunts Hill Road today- will continue work on Monday 8/22 starting with injection of liquid asphalt.				
Work inspected by Jeremy Pollis 8.17.22				

Contractors

All States

<u>Personnel</u>	<u>No.</u>	<u>Equipment</u>	<u>No.</u>
Foreman	1	Pickup	1
Laborer	0	CatRM 500 Mill	1
		Cat roller	1
		Svc Truck	1
		Asphalt Truck	1
		Water Truck	1
Operator	3		
Superintendent	1		
Truck Driver			

Kleinfelder

<u>Personnel</u>	<u>No.</u>
Inspector's	1