

Inspector's Daily Report

Litchfield, ME
Town of Litchfield, ME Public Works

KLEINFELDER CONSTRUCTION SERVICES

Contract: Lunts Hill Road

IDR Date 8/25/2022	Day of Week Thursday	Seq. No. 1	Project Engineer Litchfield	Project Inspector Jeremy Pollis
Inspector's Initials JP			Project Number Lunts Hill Road	Attachments None
<u>Prime Contractor</u> All States Materials Group				
Entered By JP		Daily Operations Start: 7:00 AM End: 4:30 PM		
Temperatures Low: 65 °F High: 77°F		Weather (AM) P. Cloudy	Weather (PM) P. Cloudy	
Contractors Daily Hours of Operation: 7:00 AM – 4:30 PM				
Operations: No work performed on Wednesday 8-24-22. Contractor paused work in anticipation of rain. Kleinfelder was on site for one hour and left due to cancelled work. 8-25-22: All States Materials was on site to inject asphalt into reclaimed road surface. All States injected liquid asphalt into reclaim using mill set to a depth of 4". Immediately after mill/injection the reclaim was compacted with a vibratory roller. The surface was graded after compaction. The roadway appeared to be adequately compacted and was not yielding to the roller drum or vehicular traffic. Today's work completed all reclaiming and injection work. A total of 12,495 SY of roadway was treated 15,190 gallons of liquid asphalt was used (1.2 gallons/SY) Traffic Control: No issues were observed with maintenance of traffic. Adequate signs, cones and flaggers used for today's operations. Flaggers: (2) & 1 Breaker Erosion & Sedimentation Control: N/A Project Construction Notes: Asphalt injection complete. Paving date TBD. Contractor was unsure of scheduled paving work at this time. Work inspected by Jeremy Pollis 8.25.22				

Contract: Lunts Hill Road

IDR: 08/25/22 JP

Page 1 of 8

Contractors

All States

<u>Personnel</u>	<u>No.</u>	<u>Equipment</u>	<u>No.</u>
Foreman	1	Pickup	1
Laborer	0	CatRM 500 Mill	1
		Cat roller	1
		Svc Truck	1
		Asphalt Truck	1
		Water Truck	1
Operator	3		
Superintendent	1		
Truck Driver			

Kleinfelder

<u>Personnel</u>	<u>No.</u>
Inspector's	1







